

Foundation/Pad Details

BUILDING & SAFETY DIVISION | PLANS AND PERMITS DIVISION

DEVELOPMENT SERVICES CENTER
39550 LIBERTY STREET, FREMONT, CA 94538
P: 510.494.4443 | F: 510.494.4820
WWW.FREMONT.GOV

CHECKLIST FOR PLAN REVIEW:

TEMPORARY CONSTRUCTION TRAILERS

GENERAL INFORMATION: Building Permits are required for the installation is all temporary construction trailers. Typical construction trailer permits are valid for a period of 6 months. Exceptions are made at the discretion of the Building Official. For all construction trailers exceeding 1,650 square or installed for duration longer than 12 months, or at a distance less than 20 feet from the property line, other buildings, structures and combustibles, an automatic fire suppression system shall be installed.

DOCUMENT SUBMITTAL LIST: NUMBER OF PLAN SETS: Plan size shall be 18" x 24" minimum, and 24" x 36" maximum. (Note: Text characters shall be at least 1/8" in height and a Scale for all Drawings). □ Three (3) sets of Complete Plans □ PDF Copy of Plans and Documentation on a Disk	3	
Two (2) SETS OF THEFOLLOWING REPORTS: ☐ Modular Unit Manufacturer's Specification (2 copies) ☐ Structural Calculations (if applicable)		
FORMS REQUIRED FOR SUBMITTAL: □ Building Permit Application Form □ Owner/Builder Form (if applicable)		
CONSTRUCTION TRAILER INSTALLATION REQUIREMENTS TO BE INCLUDED ON PLANS: □ Plot Plan - Lot Dimensions		
 Parking Layout, including Accessible Parking stalls and Driveway Locations 		
 Location and size of Modular Unit Location of site access and temporary fencing 		
 Identification of minimum 20 ft wide roadway for emergency vehicle access 		
 Location of temporary electrical power poles 		
 Location of temporary parking, including one accessible parking stall if construction trailer is use by o 		
for construction purposes Location of fire hydrant		
 Location of storage area for construction materials 		
 Location of site lighting 		
 □ Architectural and Floor Plan - Provide modular unit dimensions, including sizes of conference rooms, office and restrooms 		
 Provide restroom details 		
 Provide accessible ramp details (if applicable) 		
□ Structural Plan -		

Anchorage Details/Method of Attachments	
	BSD-203 Checklist – Temporary Construction Trailer.
	202 203 Checkusi – Temporary Construction Trailer